



May 7th 2020

## **ROXBY LANDFILL SITE UPDATE**

Dear Local Residents

As Site Manager I would like to take this opportunity to provide a progress update.

Works continue to close down the crest of the Landfill Site with a further 35,000m<sup>2</sup> of LLDPE plastic liner we estimate the completion of the deployment week commencing 11<sup>th</sup> May 20. During the week the focus has been concentrated on patching and sealing wells to minimise any potential for odour release over the bank holiday weekend.

From the start of the works we have deployed circa installed 85,000m<sup>2</sup> of LLDPE plastic liner. All Landfill bound vehicles continues to be diverted into the new operational area called Cell 12 therefore minimising activity on the crest of the Landfill.

Gas scavenger pipe work continues to be installed every 30m under the cap liner and connected into temporary gas collection pipe work; currently 600m have been installed.



As you are aware Biffa has an open door policy; however, due to Government advice on COVID 19 we are unable to offer a site visit during this time as we are required to limit social

interaction. If you wish to discuss the weekly update further please don't hesitate to contact us by email: - [roxbylandfill@biffa.co.uk](mailto:roxbylandfill@biffa.co.uk) or weighbridge on 01724 733336.

We will continue to liaise with the Environment Agency, local councillors and the local MP to ensure all parties are aware of progress and will provide weekly updates to the liaison group.

Regards

James Harrison  
Site Manager