



31st March 2021

ROXBY LANDFILL SITE UPDATE

Dear Local Residents

I would like to provide you with an update on the ongoing works at Roxby Landfill.

We are infilling the Eastern area of Phase 12 to allow this area to be progressed to final level as per our infill plan; all inputs are being tipped in this location, which you may be able to see from the A1077, to allow gas infrastructure to be installed and capping to be applied to close this area of site. Contractors are due to commence pinning works the following week, W/C 6th April 2021.

We envisage mobilising the contractors who will apply the plastic LLDPE capping W/C 19th April 2021; the area we have accessible being between 10,000m² – 12,500m². The capped areas will be sealed at the end of each operational day to prevent any associated odour escape. During these works we will endeavour to control any odours with the installation of additional portable de-odourise systems.

Phase 12 – LLDPE Capping & Pinning Location.



Roxby Landfill – Aerial Footage



As you are aware Biffa has an open door policy; however, due to Government advice on COVID 19 we are unable to offer a site visit during this time as we are required to limit social interaction. If you wish to discuss this update further please don't hesitate to contact us by email: - roxbylandfill@biffa.co.uk or contact the site weighbridge on 01724 733336.

We will continue to liaise with the Environment Agency, local councillors and the local MP to ensure all parties are aware of progress and will provide weekly updates to the liaison group.

Regards

James Harrison

Site Manager