



6<sup>th</sup> April 2022

## **ROXBY LANDFILL SITE UPDATE**

Dear Local Residents

I would like to provide you with an update on the ongoing works at Roxby Landfill.

Waste inputs have now been diverted into Phase 13 from the 4th January 2022 to allow site to close down the remainder of Phase 12 in agreement with the agreed infill pattern.

In line with the proposed works the site has completed the installation of the 41 gas extraction pins within Phase 12 with additional installation of 3,500m of 63mm horizontal gas scavengers throughout the waste mass. This has enabled the gas extraction system to target multiple levels within the waste mass, therefore increasing the overall gas extraction of Landfill gas and the sustainable generation of electricity for the National Grid.

We are currently on schedule to install a further 40 pin wells within Phase 13 to minimise any potential odours, we foresee these works to take 5 days with a completion date of the 14<sup>th</sup> April 2022 in readiness for the Easter Bank Holiday. These works will also enable the site to deploy circa 15,000m<sup>2</sup> of temporary LLDPE capping W/C 25<sup>th</sup> April 2022.

### **40 Gas Pin Installation – Phase 13**



As you are aware Biffa has an open door policy; however, due to Government advice on COVID 19 we have been unable to offer a site visits during the last two years as we are required to limit social interaction. It is hoped that, as restrictions are eased we will be able to offer site visits in the near future and will communicate when it is deemed safe to do so. If you wish to discuss this update further please don't hesitate to contact us by email: - [roxbylandfill@biffa.co.uk](mailto:roxbylandfill@biffa.co.uk) or contact the site weighbridge on 01724 733336.

We will continue to liaise with the Environment Agency, local councillors and the local MP to ensure all parties are aware of progress and will provide regular updates to the liaison group.

Regards

James Harrison

Site Manager