



12<sup>th</sup> June 2020

## ROXBY LANDFILL SITE UPDATE

Dear Local Residents

I would like to take to provide an update on the ongoing works at Roxby Landfill.

We plan to install a further 30 gas extraction pin wells into the newly tipped waste in Phase 12, with works starting next week, Monday 15<sup>th</sup> June 2020. These works also incorporate the installation of 600m of gas scavenger's lines into the newly tipped waste in Phase 12. We envisage these works to be completed by 30<sup>th</sup> June 2020. This continues to ensure that the gas extraction system targets multiple levels within the waste mass, therefore increasing the overall gas extraction of Landfill gas and the sustainable generation of electricity for the National Grid.

During these works we will endeavour to control any odours with the installation of an additional portable de-odourises system which will be positioned at the drilling works locations. All the drilled sections will also be capped and sealed at the end of each operational day to prevent any associated odours escape.



Example of Gas Scavenger Lines Deployed in Phase 12

As you are aware Biffa has an open door policy; however, due to Government advice on COVID 19 we are unable to offer a site visit during this time as we are required to limit social interaction. If you wish to discuss the weekly update further please don't hesitate to contact us by email: - [roxbylandfill@biffa.co.uk](mailto:roxbylandfill@biffa.co.uk) or contact the site weighbridge on 01724 733336.

We will continue to liaise with the Environment Agency, local councillors and the local MP to ensure all parties are aware of progress and will provide weekly updates to the liaison group.

Regards

James Harrison  
Site Manager