



13th July 2020

ROXBY LANDFILL SITE UPDATE

Dear Local Residents

I would like to take to provide an update on the ongoing works at Roxby Landfill.

A further 30 gas extraction pin wells and additional 600m of scavenger lines have successfully been installed into the newly tipped waste in Phase 12 enabling the gas extraction system to target multiple levels within the waste mass, therefore increasing the overall gas extraction of Landfill gas and the sustainable generation of electricity for the National Grid.

We are due to deploy 10,000m² of capping in Phase 12; which comprises welded LLDPE plastic. These works will also incorporate surface water control measures in readiness for the winter months. We envisage these works to be completed by 28th August 2020.

Aerial Footage – July 2020



2019/2020 – LLDPE Plastic Capping and soil spine roads.



2019/2020 – LLDPE Plastic Capping and restored areas



Rail Transfer Facility and restored area

As you are aware Biffa has an open door policy; however, due to Government advice on COVID 19 we are unable to offer a site visit during this time as we are required to limit social interaction. If you wish to discuss the weekly update further please don't hesitate to contact us by email: - roxbylandfill@biffa.co.uk or contact the site weighbridge on 01724 733336.

We will continue to liaise with the Environment Agency, local councillors and the local MP to ensure all parties are aware of progress and will provide weekly updates to the liaison group.

Regards
James Harrison Site Manager